

## 2014 March 8 – June 28 Proposed Home Building Schedule

As of 3-20; 3-13; 2-7-14 (103 Estridge Street – Evangela Campbell Family)

**Day 1:** Floor joists and sub flooring

March 8 Frame exterior walls

Davenport Sheeting & wrap on exterior walls

Stanley **Devotional by:** Oasis Youth Group

**Lunch by:** Oasis Youth Group

**Work Groups:** Oasis Youth Group; WCHS Football Team

**Day 2:** Set trusses and build truss ends

March 15 Install decking on roof

Stanley Frame interior walls

McWhirter Put fascia boards on rafters

Set bath tubs

**Devotional by:** Central Ch. of Christ

**Lunch by:** First National Bank

**Work Groups:** Keith Bouldin Tri State crane; First National Bank (small); Youth Leadership (5); Dayspring Community Church; Republican Party of WC

**Day 3:** Start roofing (this may need to be continued on the following weekend)

March 22 Start hanging vinyl siding

McWhirter Lay water & septic lines (if not already done)

Plumbing rough-in

Electrical Rough-in

Install windows and doors - **Breakfast and Noon Rotary Clubs**

**Devotional by:** St. Matthew's

**Lunch by:** St. Matthew's

**Work Groups:** St. Matthew's

**Day 4:** Finish roofing

March 29 Continue hanging vinyl siding

Davenport Plumbing pressure check – verified pressure leak free before sheetrock professionally installed

Stanley Continue electrical Rough-in

**Devotional by:** Pioneer Community

**Lunch by:** Pioneer Community

**Work Groups:** Pioneer Community; WCHS JROTC

**Electrical inspection: When inspection passes, ceilings and walls will be insulated professionally.**

**Sheet rock professionally hung and finished after insulation installed – between 3/29 – 4/12?**

**Day 5:** April 5 **No work Sheetrock finish.**

**Day 6:** Paint interior walls

April 12 Lay plastic under house

Herzog Nail floor joist bracing to bottom of floor joists

Build front porch railing and set porch posts

Paint trim prior to installing

Catch up on any unfinished items to this point

**Devotional by:** Rockliff Church of Christ

**Lunch by:** Jarden C. Solutions

**Work Groups:** Direct TV; Motlow College students; Rockliff Church of Christ; WCHS Golf

**Install vinyl flooring and install kitchen and bathroom cabinets between April 12-26.**

**Day 7** April 19 **No work! Easter Weekend. No work unless needed due to rain.**

**Day 8**  
April 26 Touchup paint interior walls  
Hang doors and start installing baseboards  
Davenport Install window sills and trim windows  
Herzog Paint doors prior to re-hanging  
Build side porch and finish front porch  
**Devotional by:** Covenant Fellowship; St. Catherine  
**Lunch by:** Covenant Fellowship; First Baptist  
**Work Groups:** Covenant Fellowship; First Baptist; St. Catherine

**Day 9:**  
May 3 Finish installing baseboards  
Caulk baseboards  
Shireman Finish side porch and front porch  
**Devotional by:** Shepherd of the Hills  
**Lunch by:** Shepherd of the Hills  
**Work Groups:** Shepherd of the Hills; WCHS Cheerleaders

**Day 10:** May 10 **No work! Mother's Day Weekend. No work unless needed due to rain.**

**Day 11:**  
May 17 Set fixtures  
Finish caulk around baseboards  
Campbell Touch up paint on trim  
**Devotional by:** First United Meth  
**Lunch by:** First United Meth  
**Work Groups:** First Presbyterian; First United Meth; Gath Baptist

**Day 12** May 24 **No work! Memorial Day Weekend. No work unless needed due to rain.**

**Day 13**  
May 31 Install closet rods and shelves  
Set appliances  
Davenport Install towel bars  
**Devotional by:** Liberty Cumb. Presbyterian  
**Lunch by:** Liberty Cumb. Presbyterian; Walmart  
**Work Groups:** Liberty Cumb. Presbyterian ; Master Gardeners; Walmart (25); WCMS Interact Club

**Landscaping includes grass seed and foundation planting.**

**Day 14:**  
June 7 Finish plumbing and electrical (hang lights and install plumbing fixtures)  
Install wall plugs, phone jacks and light switches  
K Ramsey Start work on punch list  
Shireman  
**Devotional by:**  
**Lunch by:** Ben Lomand  
**Work Groups:** Ben Lomand (ladies); Leadership McMinnville

**Day 15:**  
June 14 Complete items on punch list  
Hang blinds  
Father's Day Touch-up paint  
Mukherji  
**Devotional by:**  
**Lunch by:** River Park Hospital  
**Work Groups:** Ben Lomand; WCHS Boy's Basketball; WCHS Girl's Basketball

**Day 16:** Hang storm doors  
June 21 Clean up house  
Campbell Wash windows  
Davenport Pick up yard and anything else that has not been completed  
**Devotional by:** Pearls of Christ  
**Lunch by:** Pearls of Christ  
**Work Groups:** Pearls of Christ; Walmart (25)

**Day 17:** June 28 **Dedication will be held at 10:00 A.M. on Saturday, June 28, 2014**

NOTE: Rain out days will be made up on following weekends – dedication could be pushed out past June 28  
Dedication will not occur until home has been completed and completion check list signed off by homeowner

